EXTENSION OF TIME PROPOSAL

1	Name of Work	Construction of School Building in Narasipura in Ward No. 09 Vidyaranyapura Sub Division.
2	Amount of Work Portion	20,74,063.00
3	Estimated Cost	20.00 Lakhs
4	Name of Contractor	Hemarireddy
5	Agreement No	195/14-15
6	No and date under which work order issued	195/2014-15 D: 08.01.2015
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	02.03.2015
9	Date of receipt of application in the sub division office	02.03.2015
10	Extension granted if any	
	i)	No
	ii)	No
11	Work carried out by the contractor during the original period stipulated in the contract	40%
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	1215 Days
15	Date of recommending time limit applied for	27.06.2018
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	on 27.06.2018, Completed
18	Probable time required for completion of remaining work	1215 Days
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Site Dispute, Hence EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

28/7/2018.

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P
Bangalore - 560 092

Assistant Executive Engineer
Vidyaranyapura Sub Division, Bangalore-97

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Chief Engineer
Yelahanka Zone, Bangalore-92.